



876 Otter Creek Road
Oregon, Ohio 43616-3518
Phone: (419) 698-3500 or (800) 537-0426
Fax: (419) 698-8663
Website: www.envirosafeservices.com

January 9, 2012

Ms. Lynn Ackerson
Ohio EPA, NWDO
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: EnviroSAFE Services of Ohio, Inc.
Oregon, Lucas County, Ohio
EPA Identification Number: OHD 045 243 706; Ohio Permit Number: 03-48-0092
December 2011 Progress Report**

Dear Ms. Ackerson:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), EnviroSAFE Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning December 1, 2011 and ending December 31, 2011.

Corrective Measures Study ("CMS"):

Project Activities and Summary of Findings to Date:

During this reporting period, CMS activities included the following:

1. Meeting with Ohio EPA on December 19, 2011 to discuss responses to the CMS Report NOD comments and how the report will be finalized.

Summary of All CMS-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Changes in Personnel:

There have been no changes to CMS personnel during this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. Submission of specifications for the proposed revisions to the groundwater monitoring program.

2.

Corrective Measures Implementation (“CMI”):

Project Activities:

During this reporting period, CMI activities included the following:

1. The following is documentation that SWMUs 5, 6, and 7 are in compliance with maintaining an inward gradient. The leachate level at each SWMU’s interior piezometers has an average head potential at least 1-foot lower than the average liquid potential in the established perimeter shallow till wells, as identified in Table 1.0 of the OMPM Plan. All interior piezometers and exterior wells were measured on the following dates: SWMU 5 – December 8, 2011, SWMU 6 – December 9, 2011 (with the exception of T-8S [12/8]), and SWMU 7 – December 9, 2011: piezometers (with the exception of PZ-18, PZ-19, and PZ-20 [12/13]) and December 8, 2011: exterior wells.

							Average	Difference (out-in)
SWMU 5 - Central	TLL: 557.1							
Interior Piezometers	PZ-5	PZ-6	PZ-7	PZ-21	PZ-22	PZ-23		
	579.03	572.09	570.58	573.39	574.17	574.99	574	
Exterior Wells	F-1S	G-1S	MR-1SA	MR-4S	MR-5S	MR-7S		9
	586.88	587.34	584.43	585.8	578.89	577.2	583	
<hr/>								
SWMU 5 - West	TLL: 564.9							
Interior Piezometers	PZ-13							
	570.98						571	
Exterior Wells	MR-2S	MR-6S						5
	578.05	574.79					576	
<hr/>								
SWMU 6	TLL: 566.9							
Interior Piezometers	PZ-1	PZ-2	PZ-3	PZ-15	PZ-16			
	582.44	584.83	566.72	568.12	581.72		577	
Exterior Wells	H-2S	SW-1S	SW-2S	SW-3S	T-8S			12
	590.19	586.94	585.36	588.81	591.00		588	
<hr/>								
SWMU 7	TLL: 570.8							
Interior Piezometers	PZ-9	PZ-10	PZ-11	PZ-18	PZ-19	PZ-20		
	590.96	575.41	564.52	573.62	570.39	574.65	575	
Exterior Wells	T-5S	T-8S	T-15S	T-43S				14
	589.87	591.00	588.93	585.03			589	
<hr/>								
Deep Wells 10/03/11	G-10A: 573		MR-03D: 568		SW-02D: 572			

2. Continued work of the completion report and revised OMPM Plan for the newly installed and converted recovery wells and piezometers; and

3. Continued operation and monitoring of the leachate extraction systems on SWMUs 5, 6, and 7.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. Submission of the completion report and continued work on the revised OMPM Plan for the newly installed and converted recovery wells and piezometers;
2. Continued operation and maintenance of the leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Stephen DeLussa at (215) 659-2001 ext. 15.

Sincerely,



Douglas E. Roberts
President

cc: Stephen DeLussa, Envirosource Technologies, Inc.
Ken Humphrey, ESOI
Michael Terpinski, Ohio EPA, NWDO, DERR
Edwin Lim, Ohio EPA, Columbus, DERR
Darla Peelle, Ohio EPA, Columbus, PIC
Hak Cho, USEPA Region 5
Michael Momenee, The Mannik & Smith Group
Mark Nielsen, ENVIRON International Corp.